TheItalianTasker

Phone: 07737422842
Email: theitaliantasker@gmail.com

Is Your HAUGA Wardrobe Ready?

> *An interactive post-assembly verification checklist to confirm structural safety, hardware completeness, and flawless door alignment before loading your wardrobe.*

FINAL INSPECTION & SAFETY SIGN-OFF

- [ ] **All required fixings installed**
  Confirm all structural dowels, connecting bolts, and cam-locks are securely tightened across the chassis to eliminate joint play and frame wobble.

- [ ] **Frame correctly aligned**
  Verify that the wardrobe frame is plumb, level, and diagonally square from corner to corner so internal shelves and dividers seat evenly.

- [ ] **Doors slide smoothly**
  Check that sliding door tracks are free of debris, guide rollers are engaged correctly, and door panels glide silently without catching or rubbing.

- [ ] **Wardrobe is stable**
  Ensure the base sits firm on the floor without rocking; apply leveling adjustments or shims to counter uneven floor contours.

- [ ] **Wall anchoring completed**
  Confirm anti-tip safety brackets are firmly secured into wall studs or solid masonry using fasteners rated for your specific wall type.

- [ ] **No unexplained components remain**
  Cross-check the assembly inventory to verify no forgotten screws, brackets, or shelf supports remain unaccounted for in the workspace.

🚨 **Safety First Guarantee:**
Never use or load a tall wardrobe until wall anchoring is 100% complete. If you detect any sway, binding door runners, or loose anchors, halt use and make adjustments immediately to prevent tipping hazards.