TheItalianTasker

Phone: 07737422842
Email: theitaliantasker@gmail.com

Is Your KLEPPSTAD Wardrobe Ready?

> *An interactive post-assembly verification checklist to confirm structural stability, hardware completeness, and smooth door movement before putting your wardrobe to daily use.*

FINAL INSPECTION & SAFETY VERIFICATION

- [ ] **All required fixings installed**
  Confirm every structural dowel, screw, and connector is fully seated and securely fastened across all base, side, and top panels to prevent frame flex.
- [ ] **Frame correctly aligned**
  Check that the wardrobe carcass is plumb and square diagonally from corner to corner prior to securing the back panel, ensuring no chassis distortion.
- [ ] **Sliding doors move smoothly**
  Verify that door tracks are clean, top/bottom runners glide effortlessly without jamming or catching, and overlap margins are evenly spaced.
- [ ] **Wardrobe is stable**
  Confirm the unit sits firmly on the floor without wobble or rocking, applying floor leveler shims as needed to counter any floor unevenness.
- [ ] **Wall anchoring completed**
  Ensure anti-tip safety brackets are securely anchored into solid timber wall studs or masonry using fixings specifically rated for your wall type.
- [ ] **No unexplained components remain**
  Cross-check the assembly instructions to verify no critical fixings, shelf supports, or brackets were left out or forgotten in the box.

🚨 **Mandatory Safety Requirement:**
Tall wardrobes must always be anchored securely to the wall before loading clothes, shelves, or hanging rails. Never use an unanchored wardrobe to avoid tip-over hazards.